



Work Order WO-267
Tenant: Fourways Crushing Plant
Asset: 40 - SCREEN 3 Motor
PRIORITY: CRITICAL

Status open
Priority critical
Type corrective
Due 2026-01-28
Approval -
Created 2026-01-27 20:21:26
Originator Cleopas Tekwani

Description

Vibration analysis report VCP003/01/0026 (2026-01-21) flagged Structural looseness for SCREEN 3 Motor.
Findings: Overall vibration trending high; dominant 1x vibration indicates structural looseness.

Remedial Action Plan

#	Action
1	Inspect and torque motor hold-down bolts; repair or reinforce support structure.
2	Inspect motor cooling fan for dust accumulation and clean as required.
3	Verify alignment and re-test vibration after repairs.

Parts & Resources

SKU	Description	Qty	Unit Cost	Total Cost
-	No parts recorded.	-	-	-

Notes & Updates

Time	Type	By	Note
-	-	-	No notes yet.